

**PENTA APARTMENTS AT RUMURUTI**

**NOTES OF MEETING HELD ON 7TH MARCH 2026 AT EUREKA HOTEL**

**PRESENT:**

- 1.Charles Wamae (CW)
- 2.Nathaniel Waithaka (NW) – Chairing
- 3.Julius Mwangi (JM) – Taking notes

**ABSENT WITH APOLOGIES:**

- 1.Joseph Githinji (JG)
- 2.Paul Kingori (PK)

| ITEM NO. | DESCRIPTION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | ACTION |
|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|
| 1.00     | The meeting was opened with a word of prayer from Mr. Charles Wamae                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |        |
| 2.00     | Chairman introduced the agenda of the meeting as follows:<br>.01 Reading of minutes of meeting held on 24 <sup>th</sup> January 2026<br>.02 Matters arising from minutes<br>.03 Progress/Project status update<br>.04 Financial report<br>.05 Review of project costs<br>.06 Projection for coming months<br>.07 Absenteeism of physical and online meetings<br>.08 AOB                                                                                                                                                                                                                                                                                                                      |        |
| 3.00     | <b><u>Matters arising from minutes</u></b><br>.01 Correction of minutes<br>(i) Typographical error on item 5.01(b) – date to read 24 <sup>th</sup> January 2026<br>(ii) Typographical error on item 4.02 – to read... wall plaster on first floor, not fourth floor<br>.02 Minutes confirmed as true record of meeting. Proposed by CW and seconded by NW.<br>.03 JMG now on board.<br>.04 The cost for roof repairs amounting to Kshs 2,000 to be recovered from future payments to Eric.<br>.05 First fix for plumbing works now completed (piping). All meters to be returned to the county government and deposits to be refunded. Check meters to be installed for each unit/apartment. |        |

SIGNED \_\_\_\_\_

SIGNED \_\_\_\_\_

CHAIRMAN \_\_\_\_\_

SECRETARY \_\_\_\_\_

|                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                     |                  |                                                   |                  |                                                    |                   |
|-----------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|------------------|---------------------------------------------------|------------------|----------------------------------------------------|-------------------|
| 4.00                                                | <p><b><u>Progress of work as of 7<sup>th</sup> March 2026</u></b></p> <p>.01 All metal doors and windows fixed except in room being used for delivery of materials</p> <p>.02 Wall plaster on second floor – 100% done, Wall plaster on first floor – 85% done (one room remaining), Ceiling plaster – 90% done (one room remaining)</p> <p>.03 Screeding on 2<sup>nd</sup> floor - 90% done, Screeding on first floor – 70% done (three rooms remaining)</p> <p>.04 External Pointing/Keying - 70% done</p> <p>.05 Plumbing works – first fix 100% done</p> <p>.06 Additional unit – walls are done, slab has been cast. Formwork to be removed on 26th March 2026.</p> <p>.07 Electrical works – conduiting in roof space ongoing – 25% done. Electrical wiring – 10% done. Overall electrical work – 10% done.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                     |                  |                                                   |                  |                                                    |                   |
| 5.00                                                | <p><b><u>Financial update</u></b></p> <p>.01 The status of finances was given as follows: -</p> <table border="0"> <tr> <td>(.a) Contributions as of 7<sup>th</sup> March 2026</td> <td>shs.12,400,000/=</td> </tr> <tr> <td>(.b) Expenditure as of 7<sup>th</sup> March 2026</td> <td>shs.11,679,000/=</td> </tr> <tr> <td>(.c) Cash in bank as of 7<sup>th</sup> March 2026</td> <td>shs.1,386,500 /=-</td> </tr> </table> <p>.02 The contributions as of 7<sup>th</sup> March 2026 were as follows:-</p> <p>(i) CWG – shs.2,500,000/=    (ii) NWW - shs.2,600,000/=    (iii) JMW- shs.2,500,000/=</p> <p>(iv) PKW – shs.2,700,000/= (v) JMG – shs.1,400,000/=    (vi) Nairobi Rent - shs.700,000/=</p> <p>(Anticipated Nairobi rent not banked – Kshs. 170,000/=)</p> <p>.03 The outstanding amounts as at meeting date were as follows:-</p> <p>(i) CWG – shs.200,000/=    (ii) NWW – shs.100,000/=    (iii) JMW – shs.200,000/=</p> <p>(iv)PKW–NIL(v)JMG–shs.1,300,000/=</p> <p>(vi)Projected Rent upto April 2026: Nairobi - Kshs. 400,000/= Rumuruti- Kshs 120,000/=</p> <p>Total projected rent - Kshs 520,000/=</p> <p>.04 Total outstanding amount including projected rent - shs.2,320,000/=</p> <p>.05 Anticipated total including cash in bank – Kshs. 3,706,000/=</p> | (.a) Contributions as of 7 <sup>th</sup> March 2026 | shs.12,400,000/= | (.b) Expenditure as of 7 <sup>th</sup> March 2026 | shs.11,679,000/= | (.c) Cash in bank as of 7 <sup>th</sup> March 2026 | shs.1,386,500 /=- |
| (.a) Contributions as of 7 <sup>th</sup> March 2026 | shs.12,400,000/=                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                     |                  |                                                   |                  |                                                    |                   |
| (.b) Expenditure as of 7 <sup>th</sup> March 2026   | shs.11,679,000/=                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                     |                  |                                                   |                  |                                                    |                   |
| (.c) Cash in bank as of 7 <sup>th</sup> March 2026  | shs.1,386,500 /=-                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                     |                  |                                                   |                  |                                                    |                   |
| 6.00                                                | <p><b><u>Review of project costs</u></b></p> <p>.01 After evaluation, the members adopted Proposal 2 with JMG on board</p> <p>.02 It was agreed that each member pays an extra Kshs. 400,000/= to meet the anticipated deficit of approximately Kshs 2,000,000. The payment of this should start immediately and to be fully paid by end of June 2026.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                     |                  |                                                   |                  |                                                    |                   |
| 7.00                                                | <p><b><u>Projection of work upto end of April 2026</u></b></p> <p>.01 Gutters – sheet metal gutters around courtyard to be done.</p> <p>.02 Electrical wiring and conduiting inside appartements to be completed by 16<sup>th</sup> March 2026.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                     |                  |                                                   |                  |                                                    |                   |

SIGNED \_\_\_\_\_

SIGNED \_\_\_\_\_

CHAIRMAN \_\_\_\_\_

SECRETARY \_\_\_\_\_

|              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |
|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
|              | <p>.03 Complete all outstanding plaster work and screeding including the new room.</p> <p>.04 Metal railing to the staircase and verandah.</p> <p>.05 Metal doors and windows for the additional unit.</p> <p>.06 Construct the kitchen tops.</p> <p>.07 Chipboard ceiling to second floor.</p> <p>.08 Fixing of wall and floor tiles to second floor.</p>                                                                                                                                                                                                                                                                              |  |
| <b>8.00</b>  | <p><b><u>A.O.B</u></b></p> <p>.01 Absenteeism without a very valid reason – it was resolved that any absenteeism without a valid reason will be subject to a fine of Kshs. 5,000/= which will be offset against future dividends.</p> <p>.02 Online meetings – this was found not workable due to technological reasons and also the need to assess issues on site.</p> <p>.03 Members to follow up on rent for their allocated properties as agreed in a previous meeting.</p> <p>.04 Chairman to meet letting agent in Nairobi for harmonizing remission of rent money.</p> <p>.05 Supervision visits to be on a fortnight basis.</p> |  |
| <b>9.00</b>  | The next meeting was scheduled for Saturday 2 <sup>nd</sup> May 2026.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |
| <b>10.00</b> | The meeting closed with a word of prayer by CWG                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |

SIGNED \_\_\_\_\_

CHAIRMAN \_\_\_\_\_

SIGNED \_\_\_\_\_

SECRETARY \_\_\_\_\_